

Passenger Transport Projects - Greater Wellington Regional Council (Lead agency)

Project Status (for projects with start dates before 2016)

Corridor	Project No.	Passenger Transport Project	Project Description	Overall Progress	Key Consultancy/ Contractor	Progress Issues	Indicative Start (Year)			Comments
							Investigation	Design	Construction	
Wairarapa	2	Wairarapa Rolling Stock	Purchase of 18 new passenger rail carriages for the Wairarapa line to replace existing rolling stock which has reached the end of its useful service life.	64%	Toll NZ	Complete	Complete	Underway	First train due in service by end of May 2007. Project completion expected December 2007.	
Northern Suburbs	3.1	Johnsonville Line track work	Improvements to the Johnsonville line.	5%	ONTRACK	Nearing completion	Indicative start in 2008/09	Indicative start in 2008/09		
Regional	3.2	Track & Signal Upgrades	Signal and power system upgrades to accommodate new EMUs.	18%	ONTRACK	Underway	Underway		To be defined in proposed Regional Rail Plan	
Regional	3.3.1	New Rolling Stock - new EMU procurement	Purchase of 58 new electric multiple units (EMU).	81%	Halcrow Toll NZ	Complete	Underway	Not applicable	Out for tender	
Regional	3.3.2	New Rolling Stock - new EMU manufacture	Purchase of 58 new electric multiple units (EMU).	15%		Not applicable	Indicative start in 2007/08	Indicative start in 2008/09	Out for tender Expected delivery 2010	
Regional	3.3.3	Refurbishment of GM units	Refurbishment of 88 existing Ganz Mavag units.	0%					Timeframes ultimately dictated by delivery into service of new EMUs.	
Western	4	Western Corridor Rolling Stock	Purchase of 12 new electric multiple units (EMU) to increase rail capacity on the Western Corridor.	34%	(GWRC)	Complete	Indicative start in 2007/08	Indicative start in 2008/09	Coordinated with EMU procurement and manufacture. Expected delivery 2010	
Western	5	Mackay's to Lindale Double Track	Provision of double tracking between MacKay's and Lindale to enable reduction of the timetable frequency from 20 minutes to 15 minutes in the peak periods.	0%	ONTRACK	Indicative start in 2007/08	Indicative start in 2007/08	Indicative start in 2008/09		
Western	6	Kapiti Rail Stations	Provision of new rail stations at Raumati and Lindale including pedestrian access, security, bus interchange and park and ride facilities.	0%	ONTRACK	Indicative start in 2007/08	Indicative start in 2007/08	Indicative start in 2009/10		
Wairarapa	7.1	Rail Station Upgrades - Wairarapa	Minor upgrading of rail stations including security improvements.	46%	Toll NZ ONTRACK	Complete	Complete	Underway		
Regional	7.2	Rail Station Upgrades - Other	Allowance to undertake cyclic replacement, refurbishment and minor upgrading of rail stations including security improvements.	0%	Toll NZ ONTRACK				No progress	
Regional	8	Park & Ride Carparks - 2006/07	Extensions to park and ride facilities.	44%	Toll NZ ONTRACK	Complete	Nearing completion	Underway	Upper Hutt, Petone East, Plimmerton and Paraparaumu extended.	
Regional	11	Bus Stop & Shelter Maintenance - Metlink signage	Provision of new Metlink signage.	94%	TAs	Complete	Complete	Nearing completion		
Regional	13	Bus Priority Measures	Provision of bus lanes and priority measures, particularly in Wellington CBD.	2%	RCAs	Underway	Indicative start in 2007/08	Indicative start in 2010/11	WCC investigating bus lanes	
Regional	14	Real Time Information	Establishment of bus & rail real time information systems.	0%	Bus & rail Operators	Indicative start in 2007/08				

Corridor	Project No.	Passenger Transport Project	Project Description	Overall Progress	Key Consultancy/ Contractor	Progress Issues	Indicative Start (Year)			Comments
							Investigation	Design	Construction	
Regional	15	Integrated Ticketing	Establishment of the bus & rail integrated ticketing system.	2%	Bus & rail Operators	National review underway	Underway			Investigation progressing. Business case under development
Wairarapa	24	Wairarapa Log Freight	An Alternative To Road (ATR) project in which GWRC is the applicant for a commercial joint venture between a forestry company & CentrePort to move logs from Masterton to the port using rail thereby removing log truck traffic from Rimutaka Hill Rd.	11%	CentrePort & Pentach Forests		Complete	Underway		
Regional	25	Additional Cost of Access - HRC Review	Allowance for access improvements to PT infrastructure, to be separately funded by a Crown agent.	1%		Awaiting Government guidelines and funding	Underway	Indicative start in 2008/09	Indicative start in 2008/09	No funding identified