Key:

Initial work:

Planting (PLANTING)
1.1 Reinstate original shelter belt planting. Macrocarpa, *Cupressus macrocarpa*. Plant trees in lines of two offset rows at 4m spacing.
1.2 New low-level native planting (.6 - 1.5m high). Species to be confirmed.
1.3 Succession planting in gaps of original structure planting. Species to be confirmed.
1.4 New structure planting to reference earlier planting patterns. Species to be confirmed.
1.5 New <u>low-level</u> native planting in northern arc of lighthouse beam. Species and height to be confirmed.

Reinstate Original (REINSTATE)
1.1 Reinstate original manuka shelter fence. 45mm thick Brushwood at height of 1.6m, fixed to timber structure. Fencing to give wind shelter to juvenile plants during the first years following re-planting. Extent shown in red.
1.2 Driveway. Cut back 100mm ground to flat sub-base. Place 100mm of stones.
1.3 Reinstate Water tanks (3 no.). Refer to note in return brief.

Restore to original (RESTORE)
1.1 Rockery. Replant, restore rock work and paint to match original.
1.2 Picket Fence. Restore any minor damage to fence and repaint.
1.3 Work to timber ancillary buildings. Refer to note in return brief.

New (NEW)
1.1 New timber gate and stile (2 off.). 1.2m wide gate. Allow for, fittings, new posts, post caps, signage and paint finish to all timber.
1.2 New timber gate and stile (2 off.). 2.2m wide gate. Allow for, fittings, new posts, post caps, signage and paint finish to all timber.
1.3 New WC building and services. Building location to be confirmed. Refer to note in return brief.
1.4 Access way. Mown grass / dirt pathway.

Main Buildings
Refer Architectural documentation for scope of works.

KEY:

○ ○ ○ Pathway
◀ (red) Entry
Boundary
Fence
Picnic table

NEW 1.2
REINSTATE 1.3
RESTORE 1.3
PLANTING 1.3
PLANTING 1.1
NEW 1.4
NEW 1.1
PLANTING 1.4
PLANTING 1.4
REINSTATE 1.2
REINSTATE 1.1
RESTORE 1.3
REINSTATE 1.3
PLANTING 1.4
PLANTING 1.2
PLANTING 1.2
PLANTING 1.4
RESTORE 1.1
PLANTING 1.2
NEW 1.4
NEW 1.3
PLANTING 1.1
PLANT 1.5
Low level planting in northern arc of the lighthouse light beam
PLANTING 1.4
REINSTATE 1.3
PLANTING 1.3
PLANTING 1.3
PLANTING 1.2
NEW 1.1
PLANTING 1.4
RESTORE 1.2
RESTORE 1.3
NEW 1.2
PLANTING 1.2
PLANTING 1.4
REINSTATE 1.1
PLANTING 1.1

Project Title:

Baring Head
Concept

at
Baring Head Light House, Wellington Region
for
Greater Wellington Regional Council

Revisions:
A: FINAL CONCEPT DESIGN 2015-05-27
B: FINAL CONCEPT DESIGN 2015-07-30

Site Plan - Proposed Short Term

Scale: 1:1000   Orig. Size: A3

Drawing No.   Job No.: 2096

SK-404   Revision: **B**

Printed: 30/07/15,9:45 AM   CAD Ref:2096 current.pln

FINAL CONCEPT

N